

071305T4ELC

ELECTRONICS TECHNOLOGY LEVEL 5

ENG/OS/ET/CR/01/5/A

Perform Electrical Installation

Nov/Dec 2024



**TVET CURRICULUM DEVELOPMENT, ASSESSMENT AND CERTIFICATION
COUNCIL (TVET CDACC)**

PRACTICAL ASSESSMENT CHECKLIST

OBSERVATION CHECKLIST

Candidate's Name			
Candidate's Registration Code			
Assessor's name & Registration Code			
Venue of Assessment			
Date of assessment			
Items to be evaluated: <i>Please award marks as appropriate. Give a brief comment on your observation.</i>	Marks available	Marks obtained	Comments
TASK 1: Install the P.V solar system and two final circuits			
1. Adhered to safety procedures			
i. Wore dust coat/overall (1 or 0)	1		
ii. Wore safety boot or closed shoes, (1 or 0)	1		

iii. Wore gloves while working on 3-phase electricity (<i>1 or 0</i>)	1		
iv. Safe use of tools and equipment, (<i>1 or 0</i>)	1		
2. Drew the wiring diagrams for			
i. P.V Solar installation equipment	5		
ii. The Two final circuits indicating			
a. lamps controlled from one position	5		
b. socket outlets wired in ring	5		
<i>(check for correct wiring diagrams and awards marks accordingly) Sample wiring diagrams are attached on the appendix</i>			
3. Installation of the system			
a. Mounted electrical and electronic components			
i. P.V solar module	2		
ii. Charge controller and DC/AC inverter	2		
iii. Solar battery	2		
iv. Circuit breaker	2		
v. Junction box	2		
vi. Lamps	2		
vii. Socket outlets	2		
viii. Switch	2		
b. Used PVC mini trunking wiring system (<i>4 or 0</i>)	4		
c. Performed wiring of electrical components as per IEE regulations			
i. Correct wiring (<i>any 5x1</i>)	5		
ii. Correct jointing (<i>any 5x1</i>)	5		
iii. Terminated electrical wiring correctly (<i>any 5x1</i>)	5		
4. Performed correct configurations and tested the electrical wiring of the system			
i. Continuity test (<i>2 or 0</i>)	2		

ii. Earth Impedance test (2 or 0)	2		
iii. Insulation resistance test (2 or 0)	2		
5. Dry run the system with all parts functioning as per the system functionality			
i. Sockets outlets (2 or 0)	2		
ii. Bulbs working (2 or 0)	2		
iii. switch working (2 or 0)	2		
iv. solar module working (2 or 0)	2		
Sub-Total	68		
TASK 2: Mount and solder an amplifier circuit			
6. Installation of the system			
a. Mounted electrical and electronic components			
i. Resistors: 10k Ω , 2.2k Ω , 560 Ω and 3.3k Ω	2		
ii. Transistor Q (BC108)	2		
iii. Speaker	2		
iv. Power supply +Vcc (10v dc)	2		
v. Capacitors C1 and C2 each 47 μ F	2		
b. Performed wiring of electrical components as per IEE regulations			
i. Correct wiring (any 3x1)	3		
ii. Correct jointing (any 5x1)	5		
iii. Terminated electrical wiring correctly (any 3x1)	3		
7. Performed correct configurations and tested the voltages at test points			
a. TP1	3		
b. TP2	3		
c. TP3	3		

8. Dry run the system with all parts functioning as per the system functionality a. Speaker working	2		
Sub-Total	27		
GRAND TOTAL	95		
ASSESSMENT OUTCOME			
<p>The candidate was found to be:</p> <p style="text-align: center;">Competent <input type="checkbox"/> Not yet competent <input type="checkbox"/></p> <p><i>(Please tick as appropriate)</i></p> <p style="text-align: center;"><i>(The candidate is competent if the candidate obtains at least 50%)</i></p>			
Feedback from candidate:			
Feedback to candidate:			
Candidate's Signature		Date	
-----		-----	
Assessor's Signature		Date	
-----		-----	

Appendix:




Fig 1. Wiring diagram for installation of a P.V solar equipment




Fig 2. Wiring diagram for the two final circuits