

073105T4ARC

ARCHITECTURAL DRAFTSMANSHIP LEVEL 5

CON/OS/ARC/CR/04/5/A

INSTALL BUILDING FINISHES AND FITTINGS

Nov/Dec 2024



**TVET CURRICULUM DEVELOPMENT, ASSESSMENT AND
CERTIFICATION COUNCIL (TVET CDACC)**

easytvet.com

PRACTICAL ASSESSMENT

INSTRUCTIONS TO ASSESSOR

1. Assess the candidate as the practical progresses observing the critical areas
2. You are required to mark the practical as the candidate perform the tasks
3. You are required to take video clips at critical points
4. Ensure the candidate has a name tag and registration code at the back and front

OBSERVATION CHECKLIST

Candidate's name & Registration Code			
Assessor's name & Registration Code			
Venue of Assessment			
Date of assessment			
Items to be evaluated: <i>Please award marks as appropriate. Give a brief comment on your observation.</i>	Marks available	Marks obtained	Comments
TASK 1: Set up and prepare surface for floor tile installation			
1. Wore PPEs (overall, safety shoes, mask, and gloves). i. Overall/dust coat ii. Safety shoes iii. Gloves iv. Mask <i>(Award 1 for each correctly worn PPE, 1x4=4marks)</i>	4		
2. Cleaned the surface in preparation for tile installation. <i>(Award 2 marks or zero)</i>	2		
Subtotal 1	6		
TASK 2: Mark 1200mm x1200mm on the existing concrete floor			
3. Marked and demarcated the area as shown in Drawing A. <i>(Award 2 marks or zero)</i>	2		
Subtotal 2	2		
TASK 3: Install the floor tiles as shown in the attached floor plan drawing A			
4. Prepared the lime mortar correctly. <i>(Award 2 marks or zero)</i>	2		
5. Soaked the tiles in clean water before commencing of the installation process. <i>(Award 2 marks or zero)</i>	2		
6. Selected the right tools for installing the tiles	5		

<ul style="list-style-type: none"> • Tile cutter • Tile spacers • Spirit level • Serrated trowel • Wood float <p style="text-align: center;"><i>(Award 1 mark each)</i></p>			
<p>7. Prepared the ground surface appropriately</p> <ul style="list-style-type: none"> • Wiping the surface clean • Leveling the floor surface • Moistening the surface • Marking the central point of the box area <p style="text-align: center;"><i>(Award 1 mark each)</i></p>	4		
<p>8. Installed the:</p> <ul style="list-style-type: none"> • Center tile first • The rotated edges of the tile bordering the center tile • The remaining other tiles <p style="text-align: center;"><i>(Award 3 marks each)</i></p>	9		
<p>9. Cleaned the:</p> <ul style="list-style-type: none"> • Workplace • Tools <p style="text-align: center;"><i>(Award 2 marks each)</i></p>	4		
Subtotal 3	26		
TOTAL	34		
PRODUCT CHECKLIST			
<p>10. Measurements</p> <ul style="list-style-type: none"> • 300x2,150x2,300x2,150x2,300x2 <p style="text-align: center;"><i>(Award 1 mark each)</i></p>	10		
<p>11. General Appearance</p> <ul style="list-style-type: none"> • Levelness • Pattern as par the Drawing A • Grouting neatness 	12		

<ul style="list-style-type: none"> • Joint uniformity • Joint Straightness • Neatness <p><i>(Award 2 marks each)</i></p>			
<p>12. Completeness</p> <p><i>(Award 4 marks for 100%, Award 3 marks for 75% and 2 marks for 50%)</i></p>	4		
TOTAL	26		
GRAND TOTAL	60		
<p>The candidate was found to be:</p> <p style="text-align: center;">Competent <input type="checkbox"/> Not yet competent <input type="checkbox"/></p> <p><i>(Please tick as appropriate)</i></p> <p><i>(The candidate is competent if the candidate obtains at least 50%)</i></p>			
Feedback from candidate:			
Feedback to candidate:			
Candidate's Signature		Date	
-----		-----	
Assessor's Signature		Date	
-----		-----	

This is the last printed page.