

021204T4IND

INTERIOR DESIGN LEVEL 4

CONS/OS/ID/CR/04/4/A

Perform Ceiling Finishing

July/August 2025



**TVET CURRICULUM DEVELOPMENT, ASSESSMENT AND CERTIFICATION
COUNCIL (TVET CDACC)**

PRACTICAL ASSESSMENT

INSTRUCTIONS TO ASSESSOR

1. Assess the candidate as the practical progresses observing the critical areas
2. You are required to mark the practical as the candidate perform the tasks
3. You are required to take video clips at critical points
4. Ensure the candidate has a name tag and registration code at the back and front

OBSERVATION CHECKLIST

Candidate's Name & Registration Code			
Assessors Name & Registration Code			
Venue of Assessment			
Date of Assessment			
Items to be Evaluated: <i>Please award marks as appropriate. Give a brief comment on your observation.</i>	Marks Available	Marks Obtained	Comments
TASK 1: MEASURE AND MARK CEILING HEIGHT			
1. Wore Personal Protective Equipment <ul style="list-style-type: none"> • Mask • Dust coat • Closed shoes <i>(Award 1 mark for each)</i>	1 1 1		
2. Used a laser level or spirit level to mark approximately 6" to 2 feet below the slab on the walls <i>(Award 2 marks)</i>	3		
3. Snapped the chalk line at the marked level to guide the installation of wall angles <i>(Award 2 marks)</i>	2		
Sub-Total 1	8		
TASK 2: INSTALL WALL ANGLES			
4. Fixed L-shaped wall angles along the perimeter where the ceiling meets the wall <i>(Award 4 marks)</i>	4		
5. Used wall plugs and screws at intervals of about 300mm to 450mm <i>(Award 4 marks)</i>	4		
Sub-Total 2	8		

TASK 3: INSTALL T-GRID SUSPENSION SYSTEM			
6. Marked positions on the ceiling slab where suspension wires will be fixed <i>(Award 2 marks)</i>	2		
7. Drilled holes in the ceiling slab and inserted wall plugs and screws <i>(Award 2 marks)</i>	4		
8. Fixed suspension wires (GI wire) <ul style="list-style-type: none"> • Securely fixed them 2 • Hung them to the desired ceiling height 4 • Adjusted all suspension wires to a uniform height using a spirit level or laser 4 <i>(Award marks appropriately)</i>			
Sub-Total 3	16		
TASK 4: INSTALL T-RUNNERS			
9. Installed main and cross T-runners <ul style="list-style-type: none"> • Fixed main T-runners to the suspension wires 4 • Ensured they run parallel at intervals of 600mm 4 • Ensure they are completely level and aligned using a string line or laser level 4 • Inserted 60000mm cross T-runners between the main T-runners at 600mm intervals to form a 600mm x 600mm grid - a perfect modular framework ready for tile installation 4 <i>(Award 4 marks for each)</i>			
Sub-Total 4	16		
TASK 5: INSERT GYPSUM CEILING TILES			
10. Tile handling <ul style="list-style-type: none"> • Lifted carefully the 600mm x 600mm gypsum tiles into the grid 2 • Dropped them carefully into place 2 • Handled tiles gently to avoid chipping or cracking 2 			

<ul style="list-style-type: none"> Cut edge tiles (if necessary) using the cutter to fit around obstructions or corners. <p><i>(Award 2 marks for proper cleaning)</i></p>	2		
Sub-Total 5	8		
Total	56		

PRODUCT CHECKLIST

<p>13. Final gypsum ceiling design</p> <ul style="list-style-type: none"> The gypsum tile sits flush The gypsum tile is leveled Wipe down tiles and metal frames with a soft cloth to remove dust or fingerprints. Overall workmanship <p><i>(Award 4 marks for each activity)</i></p>	<p>2</p> <p>2</p> <p>2</p> <p>2</p>		
<p>14. Completeness</p> <p><i>(Award 3 marks for 100%, 2 marks for 75%, and 1 mark for 50%)</i></p>	3		
Total	11		
GRAND TOTAL	67		

ASSESSMENT OUTCOME

The candidate was found to be:

Competent

Not yet Competent

(Please tick as appropriate)

(The candidate is competent if the candidate obtains at least 50%)

Feedback from the Candidate:

Feedback to the Candidate:	
Candidate Signature	Date:
_____	_____
Assessor's Signature	Date
_____	_____

easyvet.com

THIS IS THE LAST PRINTED PAGE