073204T4PLM
PLUMBING LEVEL 4
CON/OS/PL/CR/06/4/A

Maintain Plumbing Systems

Nov/Dec 2024



TVET CURRICULUM DEVELOPMENT, ASSESSMENT AND CERTIFICATION COUNCIL (TVET CDACC)

PRACTICAL ASSESSMENT

OBSERVATION CHECKLIST

Candidate's Name & Registration Code			
Assessors Name & Registration Code			
Venue of Assessment			
Date of Assessment			
Items to be Evaluated: Please award marks as appropriate. Give a brief comment on your observation.	Marks Available	Marks Obtained	Comments
TASK 1:		ı	
 Used personal Protective Equipment in line with occupational safety and health regulations. Overall. Safety boots 	2		

(Award 2 marks for donning ALL the above	?
PPEs or zero)	
2. Marked out pipe positions based on the	4
working drawings	
Threaded the joints appropriately	
and left 2-3 threads exposed	
(Award 4 mark or zero)	
3. Assembled pipes based on levels and	2
plumpness.	
(Award 2 marks or zero)	
4. Installed kitchen sink, sink strainer, bottle	2 4
trap and observed levelness of the sink.	
(Award 1 mark each or zero)	
5. Connected/fixed bib tap as per the SOPs	2
(Award 2 marks or zero)	, com
6. Conducted functionality test based on the	1
best practices and identified faults in	
plumbing systems based on functionality.	
(Award 1 mark or zero)	
7. Identified appliances that need	2
replacement based on the requirements of	?
the job.	
(Award 2 marks or zero)	
8. Identified materials and supplies required	1
for plumbing fault repair based on	
requirements of the job.	
(Award 1 mark or zero)	
9. Closed/isolated affected areas based on	1
best practice (Award 1 mark or zero)	
(Awara 1 mark of Leto)	

10. Dis-assembled faulty area as per standard	1		
operating procedure. (Award 1 mark or zero)			
11. Repaired fault based on specifications	3		
and working drawings.			
(Award 3 marks or zero)			
12. Tested functionality of the plumbing	2		
system based on expected outcome.			
(Award 2 marks or zero)	3		
13. Returned repair work area to initial condition as per workplace policy	3		
(Award 3 marks or zero)			
14. Reinstated normal supply as per the	1		
design.			
(Award 1 mark or zero)	_		
15. Segregated and disposed of wastes in line	2		
with environment protection guidelines. (Award 2 marks or zero)			
PRODUCT C	HECKLIST		
	HECKLIST	T	T
16. Correct measurements of the installed			
pipe work are as per the working drawing			
• 300 mm	1		
• 450 mm x 5	5		
(Award 1 mark for each or zero)			
17. Installed kitchen sink and bottle trap	2		
correctly with levelness of the sink			
observed.			
(Award 2 marks or zero)			
18. Correctly fitted fittings.	3		
(Elbows, Socket, Union)			
(Award 3 marks or zero)			
19. Tight joints with no leakages at	6		
Elbow, Socket, Union			

(Award 1 mark each for Elbows; $1x4 = 4$,					
1 mark each for Socket and Union					
respectively = 2 or zero)					
20. Completed project.	2				
(Award 2 marks if 76% and above					
complete, or award 0 mark if less than					
75% complete)					
GRAND TOTAL	50				
ASSESSMENT	OUTCOM	E			
The candidate was found to be:	_				
Competent Not yet Competent (Please tick as appropriate)					
(The candidate is competent if the candidate obtain	ns at least 50	0%)			
Feedback from the Candidate:					
Feedback to the Candidate:					
Candidate Signature	D	Pate:			
Assessor's Signature	D	Date			

THIS IS THE LAST PRINTED PAGE.